ACE/PSD/DZ/SBR/06/2017

COMPLETION REPORT

1. NAME OF WORK : [redacted] Improvements and Sculptures works to Abbigere and other Parks in Ward No.12.
2. Sanctioned Estimate No. & Date : EE/PRJ/TS/02/16-17 Date 30.1.16
3. Head of account which is chargeable : P-0190
4. Entrustment order No. & DT : EE/PD/DZ/WO/65/12-13, Dated:20.3.2013.
5. Name of Contractor : KRIDL
6. a. Time stipulated for completion of work : 90 days
   b. Delay in execution of work : 365 days 1706/12-13.
7. Measurement recorded in : M.B No: 170530/1 to 170537/2
   Page No.
8. Check measurement of the Asst. Exe. Eng. / Exe. Eng., On : M.B No. 1706;
   Page No. 170530/1 to 170537/2
9. Name of the office / official Incharge of the work :
10. a) Asst. Eng/Junior Eng. : Sri. Ravi.N.K.
    b) Asst. Exe. Engineer Sri. Marulsidappa.

Sanctioned estimate amount	Amount claims as per actually vide as per bills	DIFFERANCE	
		Excess	Savings
1000000=00	998483=00	—	

1. Certified that the above work has been completed within the stipulated time noted in the work order.
2. Certified that the contractor has delayed and complete the work for which necessary fine has been recovered.
3. Certified that the above work has been executed by the contractor satisfactorily in accordance with the specification as embodied in the agreement.

Ravi.N.K

ASST. ENGINEER

ASST. EXE. ENGINEER
Asst. Executive Engineer
Project Sub Division-I
Dasarahalli Zone,
Bruhat Bengaluru Mahanagara Palike

ಕಾರ್ಯಪಾಲಕ ಅಧಿಯಂತರರು
ಯೋಜನಾ ವಿಭಾಗ, ದಾಸರಹಳ್ಳಿ ವಲಯ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ
ಬೆಂಗಳೂರು - 560 073.

Scanned by CamScanner